

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX - Guntur District - Package No. AP.06 IX LB 01 - "Bridge across Pileru vagu on Road from Pillutla to Singarayapalem thanda in Guntur District" - Granting Post Facto Extension of Agreement Time upto 30-09-2012 without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2163

Dated: 03-12-2012.

Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC, PR, Hyd, Lr.No.W27G/DEE.III/GTR/AP 06 IX LB05/2010, Dated. 03.10.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post-facto Extension of Agreement Time upto 30.09.2012 without penalty in respect of work "Bridge across Pileru vagu on Road from Pillutla to Singarayapalem thanda in Guntur District" Phase IX as the delay is not attributed to the Contractor, the delay is due to seepage of water from Nagarjuna sagar dam to Pileru vagu and heavy rains coupled with water drained from surrounding irrigation fields, ban imposed on quarrying of sand by High Court and delay in modified designs as per execution and water level in the vagu.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Guntur District.

Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.